

MID ONLY

Work Order ID 73037

Wednesday, August 24, 2011 2:24:17 PM



Page 1

Item ID: D3391-023

Accept



Setup

Start



Revision ID:

Item Name: Mid Tube Assembly

Stop



Start Date: 8/24/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 8/31/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: *✓*

Date: *108-29*

Tooling:

Date:

Run

Start



QC:

Date:

SPC (Y/N):

Date:

Stop



Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
Draw Nbr	Revision Nbr								
100		0.00							



Skidtubes

Mémo

0.00

- ✓ 1-Cut tube to finish length as per Dwg D3391
- ✓ 2-Identify as D3391-023
- ✓ 3-Drill pilot holes using DT8796 (Do not drill "B" holes) and drill only 1 fwd saddle hole on one side only as per Dwg D3391
- ✓ 4-Open saddles and GHW holes to Ø0.375" except for fwd saddle hole of detail "J"
- ✓ 5-Remove .030" from Fwd indexing Ridge as per Dwg D3391
- ✓ 6-Remove indexing ridge on Fwd & Aft end of skidtube as per Dwg D3391
- ✓ 7-Deburr
- ✓ 8-Drill #30 pilot holes using wearplate Jig DT8217 Identify Ø0.250" holes with paint marker,
- ✓ 9-Open wearplate holes of D3391-023 assembly detail section G-G to Ø0.250" (14 holes) as per Dwg D3391 and 2 holes in section Detail "J", do not open wearplate holes of section "J"
- ✓ 10-Open wearplate holes of D3391-023 assembly detail section H-H to Ø0.297" (20 holes) as per Dwg D3391

SL 11/08/29

SL 11/08/29

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 73037

Wednesday, August 24, 2011 2:24:17 PM



Page 2

Item ID: D3391-023

Accept



Setup Start



Revision ID:

Item Name: Mid Tube Assembly

Stop



Start Date: 8/24/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 8/31/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center IDOperation
DescriptionSet Up/
Run Hours

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

11-Open .375" holes to .438" ***do not open fwd saddle holes***

12-Locate D3391-021 in D3391-023 at 9.00" (see view z-z)

13- Transfer drill one fwd saddle hole only to .188" dia, transfer drill all remaining fwd saddle holes using DT 8149 locating from previously drill .188" dia hole, using t-pins and clicos to ensure perfect alignment, open up previously transfer drilled pilot holes in D3391-023-021 to 0.458" dia. in D3391-021

14- Transfer drill 2 wearplate holes into D3391-021 using DT8217, locating from two previously drilled holes, drill remaining wearplate holes into D3391-021.

15- Locating from two fwd wearplate holes drill remaining 6 wearplate holes in D3391-021 using DT8937

16- Open 2 fwd wearplate holes in D3391-023 to .250" dia.

DL 11/08/09

17- counterbore two aft wearplate holes in D3391-021 as per dwg

N/A DL 11/08/09 W

18- Open 12 wearplate holes in D3391-021 to 0.297" dia.

19-Deburr and blow out all chips from inside tube

20- Open holes #2 + #4 of Fwd Saddle.
as per Dwg D3391 Section A pages.) DL 11/08/09.

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 73037

Wednesday, August 24, 2011 2:24:17 PM



Page 3

Item ID: D3391-023

Accept



Setup Start



Revision ID:

Item Name: Mid Tube Assembly

Stop



Start Date: 8/24/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 8/31/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals: Process Plan: _____

Date: _____

Tooling: _____

Date: _____

Run Start



QC: _____

Date: _____

SPC (Y/N): _____

Date: _____

Stop

Sequence ID/
Work Center ID

110



QC

Quality Control

Operation
Description

QC5- Inspect part completeness to step on W/O

Set Up/
Run Hours

0.00

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

S 1108/30

120



HandFinish

Hand Finishing

Chemical Conversion Coat per QSI005 4.1

0.00

JW

11-08-30

0.00

130



QC

Quality Control

QC3- Inspect Part Finish

0.00

Memo

0.00

1 8 11-08-30

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 73037

Page 4

Wednesday, August 24, 2011 2:24:17 PM

Item ID: D3391-023

Accept



Setup Start



Revision ID:

Item Name: Mid Tube Assembly

Stop



Start Date: 8/24/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 8/31/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center IDOperation
DescriptionSet Up/
Run Hours

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

140



Skidtubes

0.00

3 11/08/30

Skidtubes

Memo

0.00

Skidtubes

1-Open float bag holes as per dwg
 2-C'sink float bag holes as per dwg
 3- Prepare tube for welding
 4-Bond web in place as per Dwg D3391 & QSI 015.
 Adhere for 12 hours)
 A/R Sikaflex exp: 12/08/05
 batch#: 118393

150



QC5- Inspect part completeness to step on W/O

0.00

1 0 8E 11/08/31

QC

Quality Control

Memo

0.00

160



Skidtubes

0.00

1 0 8E 11/08/31

Skidtubes

Memo

0.00

Skidtubes

1-Weld crossbolt spacer as per dwg D3391 & QSI 004
 2-grind weld flush

OK 11/08/31

A/R m117884

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 73037

Wednesday, August 24, 2011 2:24:17 PM



Page 5

Item ID: D3391-023

Accept



Setup Start



Revision ID:

Item Name: Mid Tube Assembly

Stop



Start Date: 8/24/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 8/31/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center IDOperation
Description

170

QC10- Inspect visual per QSI004- ground welds



QC

Quality Control

Set Up/
Run Hours

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

0.00

8/24/11

0.00

180

QC5- Inspect part completeness to step on W/O

0.00



QC

Quality Control

0.00

8/24/11

(70) _____

185

Pressure Wash per QSI005 4.3

0.00



HandFinish

Memo

0.00

AND REALODINE AS PER PAR09-043

1 BL 118-31

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 73037

Wednesday, August 24, 2011 2:24:17 PM



Page 6

Item ID: D3391-023

Accept



Setup

Start



Revision ID:

Item Name: Mid Tube Assembly

Stop



Start Date: 8/24/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 8/31/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run

Start



QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center ID

190



Powdercoat

Powder Coating

200



QC

Quality Control

Operation
Description

White Gloss(Ref:4.3.5.1) per QSI005 4.3-Alum

Set Up/
Run Hours

0.00

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp2:40 0.00
320°F
3:10

1X1m-11/08/37

QC3- Inspect Part Finish

0.00

Memo

START TIME: 2:40
OVEN TEMPERATURE: 320°F
FINISH TIME: 3:10

1 0 M u l o a l o l

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 73037

Page 7

Wednesday, August 24, 2011 2:24:17 PM

Item ID: D3391-023

Accept



Setup Start



Revision ID:

Item Name: Mid Tube Assembly

Stop



Start Date: 8/24/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 8/31/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run

Start



QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center IDOperation
DescriptionSet Up/
Run Hours

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

210



Skidtubes

0.00

Skidtubes

Memo

0.00

1- insert D3391-021 into D3391-23

2- insert T-pins into first and third fwd saddle holes

3- ON FIRST SIDE ONLY drill out 2nd and forth fwd saddles holes to 0.500" as per DSI 9364

4- remove T-pins and locate DT9415 from first and third crossbolt hole using T-pins and clekos

5- ON 2ND SIDE ONLY ream out 2nd and forth saddle hole to 0.499". Remove DT9415

6- deburr, re-alodine and blow out chips

7- press fit D3591-1 spacers using DT9416 starting from 0.500" side

220



QC5- Inspect part completeness to step on W/O

0.00

QC

Quality Control

Memo

0.00

V A
W

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 73037

Wednesday, August 24, 2011 2:24:17 PM



Page 8

Item ID: D3391-023

Accept



Setup Start



Revision ID:

Item Name: Mid Tube Assembly

Stop



Start Date: 8/24/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 8/31/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center IDOperation
DescriptionSet Up/
Run Hours

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

PTO

230



HandFinishing

0.00

1

0

M u o q l o (

HandFinish

Memo

0.00

Hand Finishing

Install Inserts as per Dwg

240



QC5- Inspect part completeness to step on W/O

0.00

Swanson

QC

Quality Control

Memo

0.00

250



Identify as per dwg & Stock Location: _____

0.00

Packaging

Memo

0.00

P-04/9/2012 C

W/O: 73037

WORK ORDER CHANGES

DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector
11/09/01	23D	Assemble with: (1x) D3564-5 / B72164 wearplate. (1x) D3566-51 B72849 GASKET. (12x) AN3C-HA1 M118 628 bolts. (12x) NAS1141G (0332R) M118354 washers	jl	11/09/01	X1 X1 X12 X12	✓ 11/09/02	S 11/09/01

Part No: D3391-023 PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Work Order ID 73037

Page 9

Wednesday, August 24, 2011 2:24:17 PM

Item ID: D3391-023

Accept



Setup Start



Revision ID:

Item Name: Mid Tube Assembly

Stop



Start Date: 8/24/2011 Start Qty: 1.00



Cust Item ID:

Required Date: 8/31/2011 Req'd Qty: 1.00



Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start



QC:

Date:

SPC (Y/N):

Date:

Stop

Sequence ID/
Work Center IDOperation
DescriptionSet Up/
Run Hours

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

260



QC21- Final Inspection - Work Order Release

0.00

QC

Memo

0.00

Quality Control

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____

Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Page 1

Wednesday, August 24, 2011 2:24:22 PM

Work Order ID: 73037



Parent Item: D3391-023



Parent Item Name: Mid Tube Assembly

Start Date: 8/24/2011

Required Date: 8/31/2011

Start Qty: 1.00

Required Qty: 1.00

Comments:

IPP A 05.10.20 New Issue KJ/EC
 IPP B 06.02.10 ECN773 dwg rev.D EC
 IPP C 07.03.20 rev F dwg EC
 IPP D 07.03.28 re-format EC
 IPP E 07.10.31 ecn 1053P EC
 IPP Rev:F ECN 1056 07-11-13 DD verified by: EC
 IPP Rev:G 08-09-08 new process (ecn 08-510) DD verified by:EC
 IPP Rev:H 08-09-10 revH as per dwg DD verified by:EC
 IPP Rev: I 08-11-13 Removed steps per w/o, QC KJ verified by: ec IPP
 Rev:J add in seq 140 expire date &# sikaflex DD 10.02.17 verified by:EC

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Qty per Kit	Total Qty	Qty Issued	Date Issued	Status
D2500-1-100 		Manufactured	No			100	Each	76.0000	1	1			

Skidtube Extrusion

				<u>Location</u>		<u>Loc Qty</u>	<u>Loc Code</u>						
				HALL	37065 50251								
D3391-021 		Manufactured	No			100	Each	0.0000	1	1			

Fwd Tube Assembly

D3389-1 		Manufactured	No			140	Each	7.0000	1	1			
-------------	--	--------------	----	--	--	-----	------	--------	---	---	--	--	--

Web

	<u>Location</u>	<u>Loc Qty</u>	<u>Loc Code</u>		
	LG 72165	7 7			

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Picklist Print

Wednesday, August 24, 2011 2:24:22 PM

Page 2

Work Order ID: 73037



Parent Item: D3391-023



Parent Item Name: Mid Tube Assembly

Start Date: 8/24/2011

Required Date: 8/31/2011

Start Qty: 1.00

Required Qty: 1.00

D3681-1



Spacer

Manufactured No

160

Each

65.0000

5

5



8/24/2011

Location	Loc Qty	Loc Code
LG	65	
68958	2	
69893	2	
71845	61	

D3391-1



Bushing

Manufactured No

210

Each

43.0000

2

2



Location	Loc Qty	Loc Code
ST068	43	
57350	1	
66147	14	
71847	28	

ALS4-1032-130



Insert

Purchased No

230

Each

1,559.000

20

20



Not in location

Location	Loc Qty	Loc Code
ST281	370	
118386	370	
ST282	1189	
117717	54	
118237	879	
118312	256	

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

SHOP COPY
RETURN TO
ENGINEERING

UNCONTROLLED COPY


SUBJECT TO AMENDMENT

WITHOUT NOTICE

WORK ORDER

NO. 73637

011-08-24



D3391-041 ASSEMBLY

D3391-041 FLOAT SKIDTUBE ASSEMBLY PARTS LIST


QTY	PART NUMBER	DESCRIPTION
1	D3391-041	FLOAT SKIDTUBE ASSEMBLY
1	D3391-011	FWD TUBE ASSEMBLY
1	D3391-013	MID TUBE ASSEMBLY
1	D3391-015	AFT TUBE ASSEMBLY
1	D3564-1	WEARSHOE
1	D3564-3	WEARSHOE
1	D3564-5	WEARSHOE
2	D3566-1	GASKET
1	D3566-5	GASKET
2	D3591-1	BUSHING
4	D3672-3	WASHER
24	AN3C4A	BOLT
12	AN3C6A	BOLT
8	AN3C7A	BOLT
44	AN960C10L	WASHER
4	MS27039C4-12	SCREW
4	AN960C416L	WASHER

GENERAL NOTES

- 1) FINISH: CHEMICAL CONVERSION COAT PER DART QSI 005 4.1 POWDER COAT WHITE (4.3.5.1) PER DART QSI 005 4.3
- 2) SPRAY INSIDE OF TUBE WITH A COAT OF LPS LABORATORIES "LPS-3" AFTER FINISH AND AFTER INSTALLATION OF INSERTS. COAT ALL EXPOSED FASTENERS WITH LPS LABORATORIES "LPS PROCYON" AFTER FINAL ASSEMBLY, CLEAN EXCESS OFF POWDER COATING WITH MEK DEGREASER.
- 3) TOLERANCES: PER DART QSI 018 UNLESS OTHERWISE NOTED
- 4) UNITS: INCHES UNLESS OTHERWISE NOTED
- 5) USE DART DRILL TEMPLATE DT8217 TO LOCATE AND DRILL Ø0.297 SIZE HOLES FOR WEARSHOE INSERTS. CBORE AS NOTED AND INSTALL INSERTS EXCEPT WHERE INDICATED.

H	DRAWING UPDATED TO CURRENT STANDARDS. SHT 1 PL ADDED D3591-1 BUSHING. ZN C6 Ø0.438 DIM WAS 4 PL. ADDED Ø0.499 DIM AND D3591-1 BUSHING. SHT 2 PL ADDED D3591-1 BUSHING. ZN C6 Ø0.438 DIM WAS 4 PL. ADDED Ø0.499 DIM AND D3591-1 BUSHING. (FOR FURTHER INFO SEE DS1 9364 & NCR 08-074)	AJS	08.08.20
G	REPLACE NAS INSERTS W/ AELS INSERTS SWITCH TO D3670-XXXX SPACERS FOR INSTALLING FLOAT BAGS. DWG REORGANIZED FOR CLARITY	DC	07.07.31
F	ADD SS WEARSHOE, GASKET REMOVE FWD SADDLE HOLE -011-021	PH	07.01.18
E	CHANGE TOLERANCE, EASE MANUFACTURE	PH	06.04.25
D	UPDATE TOLERANCE, CHANGE HOLE SIZE	PH	06.01.23
C	LENGTHEN AFT EXTENSION	PH	05.09.27
B	DRAWING UPDATES	PH	05.08.10
A	NEW ISSUE	PH	05.02.07
REV.	DESCRIPTION	BY	DATE
DESIGN	PH	DART AEROSPACE USA, INC PORT HADLOCK, WA	
DRAWN	AJS		
CHECKED		DRAWING NO.	REV. H
MFG. APPR.		D3391	SHEET 1 OF 8
APPROVED		TITLE	SCALE
DE APPR.		412 FLOAT SKIDTUBE	NTS
DATE	08.08.20	COPYRIGHT © 2005 BY DART AEROSPACE USA, INC THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE USA, INC.	

8 7 6 5 4 3 2 1



8 7 6 5 4 3 2 1

8

7

6

5

4


3

2


1

D

D




D3391-1 CUTTING DETAIL
(MAKE FROM D6013-047 SKIDTUBE MATERIAL)




D3391-011/-021 BENDING DETAIL
(MAKE FROM D3391-1)

C


C



SECTION A-A
SCALE 2X




SECTION B-B
SCALE 2X



SECTION C-C
SCALE 2X

B

B



VIEW Z-Z
SCALE 2X

8

7

6

5

4

3

2

1


A


A

DESIGN	PH	DART AEROSPACE USA, INC	
DRAWN	AUS	PORT HADLOCK, WA	
CHECKED		DRAWING NO.	REV. H
MFG. APPR.		D3391	SHEET 3 OF 8
APPROVED		TITLE	SCALE
DE APPR.		412 FLOAT SKIDTUBE	NTS
DATE	08.08.20	COPYRIGHT © 2005 BY DART AEROSPACE USA, INC THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE USA, INC.	


DEO ATTACHED


RELEASED
08.08.20





DESIGN	PH	DART AEROSPACE USA, INC	
DRAWN	AJS	PORT HADLOCK, WA	
CHECKED		DRAWING NO.	REV. H
MFG. APPR.		D3391	SHEET 5 OF 8
APPROVED		TITLE	SCALE
DE APPR.		412 FLOAT SKIDTUBE	NTS
DATE	08.08.20	COPYRIGHT © 2005 BY DART AEROSPACE USA, INC. THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL, AND IS SUPPLIED UNDER THE EXPRESS CONDITION THAT IT IS NOT TO BE USED OR FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON, WITHOUT THE WRITTEN CONSENT OF DART AEROSPACE USA, INC.	





DEO ATTACHED

RELEASED
28-09-25-117

DESIGN	PH	DART AEROSPACE USA, INC	
DRAWN	AJS	PORT HADLOCK, WA	
CHECKED	<u>1/2</u>	DRAWING NO.	REV. H
MFG. APPR.		D3391	SHEET 7 OF 8
APPROVED	<u>WJF</u>	TITLE	SCALE
DE APPR.	<u>WJF</u>	412 FLOAT SKIDTUBE	NTS
DATE	08.08.20	COPYRIGHT © 2005 BY DART AEROSPACE USA, INC	
THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL, AND IS PROVIDED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COMES OR COMMUNICATED TO ANY OTHER PERSON WITHOUT			

DRAWING NO. D3391	TITLE 412 FLOAT SKIDTUBE	REV. H	DART AEROSPACE USA, INC ENGINEERING ORDER	D.E.O. NO. D3391-H-1	SHEET NO. SHEET 1 OF 1	SCALE NTS
DRAWN <i>JP</i>	CHECKED <i>AA</i>	MFG. APPR. <i>AA</i>	APPROVED <i>MP</i>	DE APPR. <i>AA</i>		
DATE 09/09/23	DATE 09/09/24	DATE 09/09/25	DATE 09/09/30	DATE 09/09/30	DATE 09/09/30	

PURPOSE:

LPS-3 IS NO LONGER USED DURING ASSEMBLY OF D3391-041/-043 SKIDTUBES.

CHANGE:

AMEND NOTE 2 OF D3391-041/-043 SKIDTUBE ASSEMBLIES (ZN A6-1, A6-2) AS FOLLOWS:

2) ~~SPRAY INSIDE OF TUBE WITH A COAT OF LPS LABORATORIES "LPS-3" AFTER FINISH AND AFTER INSTALLATION OF INSERTS.~~ COAT ALL EXPOSED FASTENERS WITH LPS LABORATORIES "LPS PROCYON" AFTER FINAL ASSEMBLY, CLEAN EXCESS OFF POWDER COATING WITH MEK DEGREASER.

RELEASED
2010-02-02

MP

NO. 256

AWS D17.1.2001
QUALIFICATION TEST RECORD

Name: Barclay, Elliot
Job number: 370180
Part number: 53391-023
Description: Mid Tube
Welding Process: Tig Mig
Base material: Aluminum
Current: AC DC

TEST REQUIREMENTS AND RESULTS

Visual: pass fail
Penetration: pass fail

UNACCEPTABLE

Cracks: pass fail
Undercut: pass fail
Pin holes: pass fail
Overlap (cold lap) pass fail
Porosity (surface): pass fail
Coloration: pass fail

Qualifier Pat Prees Date of Test Coupon 11-06-20

Welder Barclay Elliot Date of Test Coupon 11-06-20

The above named individual is qualified in accordance with AWS D17.1.2001 to weld

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: _____ PAR #: _____ Fault Category: _____ NCR: Yes No DQA: _____ Date: _____
 Resolution: _____ Disposition: _____ QA: N/C Closed: _____ Date: _____

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries